

ENGINEERING UPDATE

9/26/2023

JEWEL LANE, ROY STREET AND HOLMES STREET

Jewel Lane has been paved and all work is complete except grassing. The contractor is now working on Roy and Holmes and are approximately 50% complete.

OLD JACK ROAD

This road has been paved. The remaining items to be done are the signage, stop bars and raised reflectors.

WOODCREST SUBDIVISION

The contractor is currently working on installing the drainage pipe and subgrade. They are approximately 50% complete.

CHAVIS ROAD

This project is out for bid. A Pre-bid meeting will be held at 2:00 on October 6 in the Agriculture Building and bids will be opened at 2:00 on October 20 in the same location.

SANDY HOOK ROAD

The bids were opened on September 8. We only had one bidder in the amount of \$840,637. The bid was evaluated by us and Dennis Corp and all unit prices were fair and within reason per current construction costs. If the committee would like to proceed, \$967,000 would need to be appropriated to cover the costs of construction, unforeseen conditions and contingencies.

WILLOW CREEK CIRCLE

The bids were opened on September 8. We only had one bidder in the amount of \$736,348. The bid was evaluated by us and Dennis Corp and all unit prices were fair and within reason per current construction costs. If the committee would like to proceed, \$861,000 would need to be appropriated to cover the costs of construction, unforeseen conditions and contingencies.

BALIN ROAD, THOROUGHbred RD AND TRUCKER LN,

This design is complete but the DHEC permits have not been approved yet.

PROJECT DASH BOARD

September 26, 2023

ACTIVE PROJECTS

PROJECT NAME	ACTIVITY/PHASE	STATUS	START DATE	ESTIMATED COMPLETION DATE
Jewel Ln (.26), Roy & Holms St (.25) Williston	CONSTRUCTION	Jewel 95% Roy & Holms 50%	12/2/2022	10/31/2023
Old Jack Road (0.66 miles) Hilda	CONSTRUCTION	95%	4/1/2023	9/29/2023
Woodcrest Subdivision (0.55 miles) Barnwell	CONSTRUCTION	50%	7/10/2023	11/31/2023
Chavis Rd (.65 miles) Hilda	CONSTRUCTION	out for Bid	TBD	
Sandyhook Road (0.96 MILES) Williston	CONSTRUCTION	Waiting on Funding		
Willow Creek Circle (0.92 MILES) Williston	CONSTRUCTION	Waiting on Funding		
Balin, Thoroughbred, & Trucker (2 MILES) Williston	DESIGN	95%	2/17/2023	9/29/2023

SCHEDULED PROJECTS

PROJECT NAME	ACTIVITY/PHASE	PRIORITY	ESTIMATE \$
ST. PAUL RD (0.5 MILES) Snelling	DESIGN	1	\$ 60,000.00
Main Street (Barnwell)	DESIGN/RESURFACE	2	\$ 75,000.00
Cope Road	DESIGN	3	\$ 60,000.00
Cemetery Road	DESIGN	4	\$ 60,000.00

COMPLETED AND CLOSED PROJECTS

PROJECT NAME	DATE COMPLETED
SNELLING PARKING LOT	10/1/2012
PHYLLIST STREET DRAINAGE IMPROVEMENTS	3/1/2013
BLACKVILLE ADMIN PARKING LOT	3/1/2014
DETENTION CENTER PARKING LOT	3/1/2014
CURTIS DRIVE	7/1/2014
TOWN OF HILDA PARKING LOTS	7/1/2014
SIGN REPLACEMENT PROJECT	9/16/2014
RAINBOW DRIVE	7/28/2015
STRIPING & REFLECTOR PLACEMENT	4/8/2016
WILLISTON ROAD PROJECT	6/3/2016
KIMBERWICK SUBDIVISION	7/1/2017
BATTLE CREEK SUBDIVISION	8/1/2018
RESURFACE BUICE ST, PRUITT ST, AND AUGUSTINE ST	2/1/2019
BLAZE LN ROCKING	4/15/2019
JOEY ZORN BLVD INTERSECTION	7/19/2019
2019-06-001 (Rocking Sunrise, Rothrock, Bromitch, Robinson)	11/8/2019
Raised Pavement Markers and Cold Patch	3/1/2020
Lunar Lane	5/5/2020
(2019-11-005) Saddlebrook rocking	6/19/2020
Sanders Ln and White Oak Rd	9/24/2021
Herbert Ln, Bolen Dr, Givens Ln, and Dyson Dr	10/26/2021
Apollo Circle	1/14/2021
Halford Street	6/23/2022

NEW REQUESTS IN RIGHT OF WAY ACQUISITION

ROAD NAME	REQUEST DATE	LENGTH	FOR	STATUS
LONG BRANCH CIR & HICKORY	12/20/2016	1.66 MILES	Paving	70% R.O.W.
Steel Creek Rd	9/24/2019	.65 MILES	MISC	ON HOLD
Cactus Hill Road	2/1/2021	.26 MILES	Rocking	RESEARCH
Morrow Drive	10/28/2020	.60 MILES	Rocking	RANKED
Little Oak Road	4/27/2021	.46 MILES	Rocking	RANKED
Tanglewood Road	12/10/2021	1.10 MILES	Rocking	RANKED
Chavis Road (Dirt Portion)	4/27/2021	.60 MILES	Rocking	RESEARCH
Clinton Road	7/27/2021	.64 MILES	Rocking	RESEARCH
Deer Dust Drive	2/3/2023	.84 MILES	Paving	Letters Mailed
Cemetery Road	2/3/2023	.25 MILES	Paving	Letters Mailed
Joseph Street	12/15/2021	316 FEET	Paving	RESEARCH
Church Street (Barnwell)	11/10/2022	426 FEET	Paving	RESEARCH
Old Castle Road	11/10/2022	.23 MILES	Paving	RESEARCH
Hill Street	11/10/2022	500 FEET	Paving	RESEARCH
Palimino Lane	2/28/2023	.80 MILES	Paving	RESEARCH
Jasmine Lane	2/3/2023	.48 MILES	Paving	RESEARCH
Rays Road	8/21/2023	1 MILE	Resurface	RESEARCH

REJECTED REQUESTS (ALREADY RESEARCHED AND HAVE NO RIGHT OF WAY)

ROAD NAME	REQUEST DATE	REASON FOR REJECTION	REJECT DATE
STILL FAMILY FARM ROAD	3/6/2012	RIGHT OF WAY NOT OBTAINED	9/1/2012
NICK STREET	3/2/2012	RIGHT OF WAY NOT OBTAINED	8/1/2012
DAVIS STREET	3/2/2012	RIGHT OF WAY NOT OBTAINED	8/1/2012
WATERMELON ROAD	10/19/2012	RIGHT OF WAY NOT OBTAINED	9/24/2013
CREECH ROAD	1/22/2013	RIGHT OF WAY NOT OBTAINED	9/24/2013
EDWARDS AVE	2/20/2013	APPEARS TO BE A PRIVATE ROAD	7/18/2014
HUTTO DRIVE	2/29/2012	RIGHT OF WAY NOT OBTAINED	4/19/2013
FOREST DRIVE	2/29/2012	RIGHT OF WAY NOT OBTAINED	7/18/2014
ORCHID ROAD	4/13/2013	RIGHT OF WAY NOT OBTAINED	7/18/2014
TANGLEWOOD ROAD	9/25/2013	RIGHT OF WAY NOT OBTAINED	5/19/2017
NECTAR, COCOA, HUMBRD	2/25/2014	RIGHT OF WAY NOT OBTAINED	5/20/2017
ROBERTSON CIRCLE	4/15/2014	RIGHT OF WAY NOT OBTAINED	5/21/2017
HALFORD STREET	5/22/2016	RIGHT OF WAY NOT OBTAINED	9/26/2017
MORROW DRIVE	3/22/2016	RIGHT OF WAY NOT OBTAINED	9/26/2017
BLACKRIVER ROAD (paving & rocking)	3/24/2015	RIGHT OF WAY NOT OBTAINED	1/23/2018 and 6/28/2022
SHORTLEAF ROAD	4/26/2016	RIGHT OF WAY NOT OBTAINED	6/26/2018
BROMITCH LANE	4/25/2017	RIGHT OF WAY NOT OBTAINED	6/26/2018
EAGLE STREET	9/22/2015	RIGHT OF WAY NOT OBTAINED	7/24/2018
HARRIS ROAD	2/24/2015	RIGHT OF WAY NOT OBTAINED	1/22/2019
MERCURY LANE	8/11/2017	RIGHT OF WAY NOT OBTAINED	1/22/2019
ROGERS TRAIL	3/27/2018	RIGHT OF WAY NOT OBTAINED	1/22/2019
JOWERS ROAD	3/17/2018	RIGHT OF WAY NOT OBTAINED	1/22/2019
BRUNSON LANE	9/8/2018	RIGHT OF WAY NOT OBTAINED	5/28/2019
HONEY LANE	1/22/2019	RIGHT OF WAY NOT OBTAINED	11/21/2019
STARLING ROAD	12/18/2018	RIGHT OF WAY NOT OBTAINED	1/28/2020
EMORY STREET	9/21/2019	RESURFACE NOT NEEDED	1/28/2020
RESTRIPE/WIDEN PARKING AT COURTHOUSE	5/18/2019	SCDOT ISSUE	1/28/2020
Horse Shoe Trail (rocking)	4/27/2021	Does not connect to another rock or paved rd	6/28/2022
BISHOP ROAD	4/27/2021	Appears to be a driveway	8/30/2022
Sandpiper Road	4/27/2021	RIGHT OF WAY NOT OBTAINED	1/24/2023